

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1 ✓
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-85

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator Jake L. Hamon ✓		8. Farm or Lease Name Henry Wilson
3. Address of Operator 611 The Petroleum Bldg., Midland, Texas 79701		9. Well No. 1
4. Location of Well UNIT LETTER J 1780 FEET FROM THE South LINE AND 1980 FEET FROM THE East LINE, SECTION 26 TOWNSHIP 13-S RANGE 26-E NMPM.		10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 3511.2' Gr 3523' KB		12. County Chaves

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- Spudded 17 1/2" hole @ 2:45 PM 12-23-75.
- Drilled 17 1/2" hole to 445'.
- Ran 12 jts., 11 3/4", 8rd. ST&C, 42#, K-55 csg. Set @ 444.20' KB. Cemented w/400 sx. Class "C" cmt. + 2% CaCl, 4% gel, 1/2# gelflakes per sack & 6# Kolite per sack. Followed w/200 sx. Class "C" cmt. + 2% CaCl & 1/4# gelflakes per sack. Plug down @ 4:50 PM, 12-24-75 by Dowell. Circulated good cmt.
- After WOC 38 hrs., installed BOP & pressure tested BOP & csg. to 800# for 30 mins. with no pressure loss.

RECEIVED

DEC 31 1975

D. C. C.
ARTESIA, OFFICE

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED W. A. Gressett TITLE Production Foreman DATE 12-29-75

APPROVED BY W. A. Gressett TITLE SUPERVISOR, DISTRICT II DATE JAN 6 1976

CONDITIONS OF APPROVAL, IF ANY: