

Water - 277-284 - 6 bailers per hour  
Drilled wet hole to 365'.  
Ran 8-5/8" - 365' - Did not shut off  
water.  
Drilled wet hole to 535' & reamed.  
Lowered 8-5/8" to 505'. Cemented with  
50 sx.  
Exact casing point is questionable?  
Drilled plug - did not shut off water.  
Cleaned out caving & drilled to 550'.  
Again cemented 8-5/8" with 50 sx.  
Drilled plug and cement.  
Still had water.  
Drilled wet to 590'.  
Ran 7" casing to 588'.  
Drilled wet hole to 655'.  
Laid down 20 jts 7" casing.  
Stuck reamer in hole. Fished.  
Pulled 13 jts 7". Ran tubing & washed  
on top of tools. Recovered tools.  
Reamed & drilled with wet hole & mud  
to 1000'.  
Ran 999' 7" casing. Water shut off.  
Drilled to T.D. of 1188'.

