

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/ ✓
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

NEW MEXICO OIL CONSERVATION COMMISSION

ARTESIA OFFICE

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
L-481

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Southland Royalty Company ✓	8. Farm or Lease Name Sams-State Comm.
3. Address of Operator 1100 Wall Towers West, Midland, Texas 79701	9. Well No. 1
4. Location of Well UNIT LETTER <u>A</u> , <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM THE <u>East</u> LINE, SECTION <u>16</u> TOWNSHIP <u>14-S</u> RANGE <u>28-E</u> NMPM.	10. Field and Pool, or Wildcat Undesignated Sams Ranch (Grayburg)
15. Elevation (Show whether DF, RT, GR, etc.) 3568.7	12. County Chaves

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spud by Artesia Fishing Tool Company rotary rig @ 9:30 A.M. 11-4-77. Drill 11" hole to 280'. Set 8-5/8" 24# K-55 ST&C csg @ 259'. Cmt w/125 sx Class "C" cement w/2% C.C. Plug down @ 5:00 P.M. 11-4-77. Cement did not circ. Fill in behind 8-5/8" csg w/50 sx Class "C" cement, circ cement. WOC 18 hrs. Nipple up. Test BOP @ 500 PSI for 30 min., hold OK. Drill ahead 7-7/8" hole.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED SCW Slaughter TITLE District Production Manager 11-21-77

APPROVED BY W. A. Gressett TITLE SUPERVISOR, DISTRICT II DATE NOV 28 1977

CONDITIONS OF APPROVAL, IF ANY: