

RECEIVED

NOV 28 1977

O. G. C.
WY2514, 07/10/77

SOUTHLAND ROYALTY COMPANY
1100 Wall Towers West
Midland, Texas 79701

DAILY DRILLING REPORT

SRC #1 SAMS-STATE COMM.

LOCATION: 660' FN&EL, Sec. 16, T-14-S, R-28-E.
CONTRACTOR: Artesia Fishing Tool Company
ELEVATION: 3568.7' GR

11-5-77 Depth 280; prep to DO. Spudded 11" hole 9:30 a.m., 11-4-77. Drilled to 280', lost circ @ 200'. Dry drilled to 280'. Ran 7 jts 8 5/8" csg, set @ 259' w/125 sx Class C cmt, 2% C.C. SD. ECC \$11,380.

11-6-77 Drilling @ 1227' lime. Drilling w/wtr. Drilled out shoe, pressured up to 200# - held O.K. Filled back side of 8 5/8" csg w/ready mix cmt. ECC \$24,250.

11-7-77 Depth 1690'; prep to run 5 1/2" csg. Drilled 7 7/8" hole to 1690', circ & POH. ECC \$30,580. (AFE #7421 - \$74,300.)

11-8-77 Depth 1690'; WOC. Ran 40 jts (1725') of 5 1/2" 14# K-55 ST&C csg set @ 1690'. Cemented w/270 sx Class "C" cmt, 2% C.C. P.D. 11 a.m. Circ 5 sx cmt. 1/2" @ 250', 3/4" @ 813', 3/4" @ 1594', 3/4" @ 1690'. ECC \$42,970. (AFE #7421 - \$74,300.)

11-9-77 TD 1690'; WOCU. Will run logs today. ECC \$42,970. (AFE #7421 - \$74,300.)

11-10-77 TD 1690'; PB 1685'; WOCU. Ran Gamma Ray-Neutron logs from 1684' to surface. ECC \$44,180. (AFE #7421 - \$74,300.)

11-11-77 TD 1690'; PB 1685'; WOCU. ECC \$44,180. (AFE #7421 - \$74,300.)

11-12-77 TD 1690'; PB 1685'; WOCU. ECC \$44,180. (AFE #7421 - \$74,300.)

11-14-77 thru

11-15-77 TD 1690'; WOCU. ECC \$44,180. (AFE #7421 - \$74,300.)

11-16-77 TD 1690'; WOCU. ECC \$44,180. (AFE #7421 - \$74,300.)

11-17-77 TD 1690'; WOCU. ECC \$44,180. (AFE #7421 - \$74,300.)

11-18-77 TD 1690'; WOCU. EDD \$44,180. (AFE #7421 - \$74,300.)

11-19-77 TD 1690', WOCU. (AFE #7421 - \$74,300.)

11-21-77 thru

11-22-77 TD 1690'; Prep to move in completion rig. ECC \$44,180 (AFE #7421)

11-23-77 TD 1690'; PBTD 1682'. Prep to drill out shoe, move in a rig up completion unit. Ran 4-3/4" bit on 2-3/8" tbg to 1682'. SI (AFE #7421 - ECC \$48,785)