

Form 9-331
(May 1963)UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		5. LEASE DESIGNATION AND SERIAL NO. NM 8431	
2. NAME OF OPERATOR McClellan Oil Corp. & J. Penrod Toles		6. IF INDIAN, ALLOTTEE OR TRIBE NAME	
3. ADDRESS OF OPERATOR P.O. Box 848, Roswell, New Mexico 88201		7. UNIT AGREEMENT NAME	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 990' FNL & 660' FWL		8. FARM OR LEASE NAME Penjack	
14. PERMIT NO.		9. WELL NO. 1	
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3693.9 G.L.		10. FIELD AND POOL, OR WILDCAT Wildcat	
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 6-T10S-R26E	
		12. COUNTY OR PARISH Chaves	
		13. STATE New Mexico	

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Surface & Intermediate casing

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

12/21/78: Drilled to 76' and set 67' of new 48 lb. 12 3/4" casing. Cemented with 40 yards ready mix cement. Cement to surface.

12/29/78: Drilled to 822' (derrick floor) and set 810' (ground level) of new J-55, 28 lb. 8 5/8" casing. Cemented with 300 sx. Circulated. 150 sx Haliburton "Light", 150 sx class "C" 2% CaCl.

12/30/78: Waited 18 hrs. on cement. Pressured to 1000 lbs. held 15 min. No drop in pressure. Drilled out cement and plug. Drilling ahead.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Operator

DATE 12/31/78

(This space for Federal or State office use)

APPROVED BY

TITLE ACTING DISTRICT ENGINEER

DATE JAN 5 1979

CONDITIONS OF APPROVAL, IF ANY: