

NMOCC COPY  
UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPL  
(Other instructions on re-  
verse side)Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM - 8431

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Penjack Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 6, T10-S, R26E

12. COUNTY OR PARISH

Chaves

13. STATE

NM

1. OIL ☒ GAS ☐ OTHER ☐

2. NAME OF OPERATOR

McClellan Oil Corporation

3. ADDRESS OF OPERATOR

P. O. Box 848, Roswell, New Mexico 88201

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*

See also space 17 below.)  
At surface

990' FNL &amp; 660' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3693.9 G.L. 3703 D.F.

## 16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON\*

REPAIR WELL

CHANGE PLANS

(Other)

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT\*

(Other) Plug back &amp; production csg.

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

1/22/79: Drilled to a T.D. of 5570'. DST 5420-5570. Op 1hr. rec 40 mud BHP 80lbs. Hole full of 9.8lb. 65 vis. mud. Spotted cement plug 5200-5300 as per verbal instructions.

1/23/79: Ran 4546' of 10.5lb. new J-55, 4½" csg., cemented w/350sx 50/50 poz mix, 8lbs. salt, 2% gel, preceded w/500 gals. mud flush. Plugged down 4:30 p.m. Ran temp. survey @ 11:00 p.m. Top of cement 3500'. Ran float collar in first joint. PBTD 4508'.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Operator

DATE 1/25/79

(This space for Federal or State office use)

APPROVED BY

TITLE ACTING DISTRICT ENGINEER

DATE JAN 29 1979

CONDITIONS OF APPROVAL, IF ANY: