

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

**RECEIVED**  
 NEW MEXICO OIL CONSERVATION COMMISSION  
**MAY 24 1979**  
**O. C. C.**  
**ARTEBIA, OFFICE**

Form C-103  
 Supersedes Old  
 C-102 and C-103  
 Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

**SUNDRY NOTICES AND REPORTS ON WELLS**

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator The Harlow Corporation		8. Farm or Lease Name O'Brien Fee "19"
3. Address of Operator 600 Amarillo Petroleum Building, Amarillo, Texas 79101		9. Well No. 2
4. Location of Well UNIT LETTER <u>0</u> <u>330</u> FEET FROM THE <u>South</u> LINE AND <u>2310</u> FEET FROM THE <u>East</u> LINE, SECTION <u>19</u> TOWNSHIP <u>8S</u> RANGE <u>29E</u> NMPM.		10. Field and Pool, or Wildcat Undesignated - S.A.
15. Elevation (Show whether DF, RT, GR, etc.) 3927.0' GL		12. County Chaves

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO: PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	SUBSEQUENT REPORT OF: REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/> CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>
--	--

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

5/8/79 - Spud @ 11:00 A.M.

5/11/79 - Drilled to 130' and ran 120.55' of 8-5/8" - 20# casing and set 1' BGL. Cemented w/75 sks of Class C w/2% CaCl. Plug down @ 6:15 A.M. - cmt. circulated. WOC for 24 hrs. Pressure test of 600# for 30 min. Test O.K.

5/18/79 - Ran 2794.50' of 5 1/2" - 14# casing & set at 1' AGL. Cemented w/175 sks of Class C - 50/50 POZ w/2% gel and 15% salt. Plug down @ 11:35 A.M. Pressure test of 600# for 30 min. Test O.K. WOC more than 72 hrs before perforating.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Tim Kallan</u>	TITLE <u>Operations Manager</u>	DATE <u>5/23/79</u>
APPROVED BY <u>W.A. Gressett</u>	TITLE <u>SUPERVISOR, DISTRICT II</u>	DATE <u>MAY 24 1979</u>

CONDITIONS OF APPROVAL, IF ANY: