

Form 9-331  
(May 1963)UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE\*  
(Other instructions on reverse side)Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-0559993

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug and to produce or rework wells.  
Use "APPLICATION FOR PERMIT" for such proposals.)

1.

OIL WELL ☐ GAS WELL ☐ OTHER ☐

AUG 30 1979

2. NAME OF OPERATOR

McClellan Oil Corporation

3. ADDRESS OF OPERATOR

Box 730, Roswell, New Mexico 88201

O.C.C.  
ARTESIA, OFFICE4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)

At surface

1980 FSL &amp; 1980 FWL

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

"NM" Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 31, T9S, R26E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3690 G.L. 3700 D.F.

12. COUNTY OR PARISH

Chaves

13. STATE

N.M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON\*

REPAIR WELL

CHANGE PLANS

(Other)

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT\*

(Other)

Conductor &amp; Surface casing

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

8/18/79: Ran 74 of 12 3/4 casing. Cemented to surface with 3 yards of ready mix.

8/22/79: Commenced operations with rotary.

8/23/79: Drilled to 820'. Ran 808' of new 20 lb. J-55, 8 5/8" casing. Cemented with 150 sacks of Haliburton Lite with 1/4 lb. of Flo Seal per sack, 200 sacks class "C" with 2% calcium chloride. Cemented with 3 yards of ready mix cement to bring cement to surface.

8/24/79: Waited 18 hours on cement, drilling ahead.

RECEIVED

AUG 29 1979

U.S. GEOLOGICAL SURVEY  
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

J. G. McClellan

TITLE Operator

DATE 8/28/1979

(This space for Federal or State office use)

APPROVED BY

George H. Stewart

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: