

RUN DATE: 08/26/95
REPORTID: FDDRR500

VINTAGE PETROLEUM, INC.
*** WELL HISTORY ***

PAGE 1

WORKOVER
VPI OPERATED
CLASS C

ONSHORE/OFFSHORE OPERATIONS

SMITH 1

PROSPECT/FIELD: SAN ANTONIO/RAILROAD OPERATOR: VPI
VPI WI: 100.00 TYPE: WO
COMMENCEMENT: 07/29/96 LOC: SEC 2-T8S-28E, CHAVES COUNTY, NM
AFE AMOUNT: \$7,500 PROP #/AFE #: L0682/41130
NET AFE AMOUNT: \$7,500
PROPOSED ACTIVITY: PLUG & ABANDON BY TURNKEY BID.

07/29/96

*****FIRST REPORT*****

MIRU PULLING UNIT & PLUGGING EQUIPMENT. UNSEAT PUMP. POH & LD (99)
5/8" RODS & PUMP. SDON.

DC \$0. TCTD \$0.

07/30/96

RU & PULL TBG, TBG HAD IRON SULFIDE & PARAFFIN BUILDUP ON OUTSIDE OF
TBG. RUN BIT & SCRAPER, POH. RU WL, WL SHORTED OUT, RD WL. RIH W/
TBG TO 2550', SPOTTED 25 SXS CMT PLUG. PULLED 25 STDS TBG. SI WELL
OVERNIGHT.

DC \$0. TCTD \$0.

07/31/96

RU WL. RIH, TAG CMT @ 2040'. POH, RD WL. RIH W/TBG TO 2040'. CIRC
& LOAD HOLE W/MUD. PU TBG & SPOT 25 SXS CMT @ 1550' FROM SURFACE;
1276' TO 1550' PLUG. LD TBG. RU WL, TIH & PERF WELL @ 325'. RD WL,
ND WH. NU ON 4-1/2" CSG, BROKE CIRC DWN 4-1/2" & UP 8-5/8" CSG. PMPD
98 SXS CMT, CIRC CMT TO SURFACE ON 8-5/8" & LEAVE FALL IN 4-1/2". TAG
CMT @ SURFACE, CUT OFF WH. INSTALL P&A MARKER. RDMO PU. WORK
APPROVED BY MR. RAY SMITH OF OCD. PRIDE WS TURNKEY BID \$5367.

*****FINAL REPORT*****

DC \$5,367. TCTD \$5,367.