

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Yates Petr Corp</u>		Lease <u>Hilltop NQ State</u>		Well # <u>1</u>	
Location of Well	Unit <u>C</u>	Section <u>7</u>	Township <u>7</u>	Range <u>25</u>	County <u>Chaves</u>
Drilling Contractor	<u>L. Rue</u>		Type of Equipment <u>Rotary</u>		

* witness

APPROVED CASING PROGRAM

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>17 1/2</u>	<u>13 3/8</u>	<u>48 #</u>		<u>401'</u> 450'	<u>Circ</u>
* <u>12 1/4</u>	<u>8 5/8</u>	<u>24 #</u>		<u>1650'</u>	<u>Circ</u>
<u>7 7/8</u>	<u>4 1/2</u> or <u>5 1/2</u>	<u>10.5 # 11.6 #</u> <u>14 - 15.5 #</u>		<u>5250'</u>	

Casing Data:

Surface _____ joints of 8 5/8 inch 23 # Grade K-55
(Approved) (Rejected) _____

Inspected by _____ date _____

Cementing Program

Size of hole 12 1/4" Size of Casing 8 5/8" Sacks cement required _____

Type of Shoe used guide Float collar used insert Btm 3 jts welded yes

TD of hole 1660' Set 1652' Feet of 8 5/8" Inch 23 # Grade K-55

~~New~~-used csg. @ 1652' with 1502 lbs sacks neat cement around shoe

+ 750 sax 6 3/32 pox- additives (8 # Kofite, 3 # salt, 1/4 # calofake, 4 % gel, 3 % cc)

Plug down @ 12:00 (AM) (PM) Date 5/11/80

Cement circulated yes No. of Sacks 125

Cemented by Dowell Witnessed by Mike S. Threlfield

Temp. Survey ran @ _____ (AM) (PM) Date _____ top cement @ _____

Casing test @ _____ (AM) (PM) Date _____

Method Used _____ Witnessed by _____

Checked for shut off @ _____ (AM) (PM) Date _____

Method used _____ Witnessed by _____

Remarks: _____

Full returns to TD.

No centralizers

last day break @ 1410'