

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-8385

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Amoco Production Company ✓	8. Farm or Lease Name State CF
3. Address of Operator P. O. Box 68 Hobbs, NM 88240	9. Well No. 6
4. Location of Well UNIT LETTER <u>K</u> <u>2310</u> FEET FROM THE <u>South</u> LINE AND <u>2310</u> FEET FROM THE <u>West</u> LINE, SECTION <u>13</u> TOWNSHIP <u>11-S</u> RANGE <u>27-E</u> NMPM.	10. Field and Pool, or Wildcat Und. Chisum-San Andres
15. Elevation (Show whether DF, RT, GR, etc.) 3768.7 GL	12. County Chaves Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled to a TD of 2700' and ran 5-1/2" casing set at 2699'. Cemented with 310 SX Class C cement with 6# salt/SX and 1/4# cellophane flake-SX and 235 SX Class C cement with 9-1/2 SX Salt/SX. Plugged down at 3:00 a.m. 7-1-80. Cement did not circulate. Ran temp survey. Top of cement at approx. 490'. Will test casing when move in completion unit.

RECEIVED

JUL 16 1980

O. C. D.

ARTESIA, OFFICE

0+5-NMOCD, A 1-Hou 1-Susp 1-LBG

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Bob Davis TITLE Admin. Analyst DATE 7-14-80

APPROVED BY W. A. Gussert TITLE SUPERVISOR, DISTRICT II DATE JUL 16 1980

CONDITIONS OF APPROVAL, IF ANY: