

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease  
State ☐ Fee ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/> 2. Name of Operator Ralph Nix ✓ 3. Address of Operator P.O. Box 617, Artesia, New Mexico 88210 4. Location of Well UNIT LETTER N 660 FEET FROM THE South LINE AND 2310 FEET FROM THE West LINE, SECTION 1 TOWNSHIP 8S RANGE 28E NMPM. 15. Elevation (Show whether DF, RT, GR, etc.) 4053' GL	7. Unit Agreement Name 8. Farm or Lease Name O'Brien 9. Well No. 1 10. Field and Pool, or Wildcat Undes. Bull's Eye SA 12. County Chaves
---	--

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

7/25/80 Spudded at 8:00 a.m. Ran 237' of 8 5/8", 24# casing. Cemented with 100 sacks of Class C with 3% CaCl. Circulated 20 sacks to pit. WOC, 18 hrs. Tested casing to 1000#.

7/31/80 Cored from 2570' to 2630'. Recovered 60'.

8/1/80 Ran 2638' of 4 1/2", 11.6#, N-80 casing. Set at 2638'. Cemented with 250 sacks of 50/50 Poz, 6# salt per sack, 2% gel, 2/10 of 1% HLX 249. Plugged down at 12:15 p.m. Rigged down. Moved off location.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Operations Manager DATE 8/4/80

APPROVED BY [Signature] TITLE SUPERVISOR, DISTRICT II DATE AUG 6 1980

CONDITIONS OF APPROVAL, IF ANY: