

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.O.S.	
LAND OFFICE	
OPERATOR	1

NOV 10 1980

O. C. D.  
ARTESIA OFFICE

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO OPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - 1" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator Selco, Inc. ✓		8. Farm or Lease Name Moonlight 33 West
3. Address of Operator P. O. Box 798, Artesia, New Mexico 88210		9. Well No. #1
4. Location of Well UNIT LETTER <u>J</u> 1980 FEET FROM THE <u>South</u> LINE AND 1980 FEET FROM THE <u>East</u> LINE, SECTION <u>33</u> TOWNSHIP <u>7S</u> RANGE <u>28E</u> NMPM.		10. Field and Pool, or Wildcat Wildcat San Andres
15. Elevation (Show whether DF, RT, GR, etc.) 3978.4 GL		12. County Chaves

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐  
OTHER ☐

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☐  
CASING TEST AND CEMENT JOB ☒  
OTHER ☐

ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐  
OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

September 17, 1980: Spudded well. Ran 140', 20# 8 5/8" casing. Cemented with 150 SXS. Halliburton Class C with 2% CaCl. WOC 12 hrs. cement compressive strength at 12 hrs. using a formation temperature of 60° and cement slurry temperature of 80° is 500#. Pressure test BOP and casing to 1000# for 30 minutes. Held O.K. Drilling ahead.

September 24, 1980: Ran 2595' of 4 1/2", 10.5# casing. Cemented with 155 SXS. Class C 50/50 POZ with 2% gel and 8# salt per sack. Cement circulated. Plugged down at 7:00 A.M. WOC 144 hrs. Pressure test casing to 1000# for 30 minutes. Held O.K. Prep. to complete well.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Donald R. Craig

TITLE Engineer

DATE 11-04-80

APPROVED BY W. A. Gressett

TITLE SUPERVISOR, DISTRICT II

DATE NOV 12 1980

CONDITIONS OF APPROVAL, IF ANY: