

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-73

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

DEC 30 1980

O. C. D.
ARTESIAN OFFICE5a. Indicate Type of Lease
State ☐ Fee ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☐ GAS WELL ☒ OTHER ☐	7. Unit Agreement Name
2. Name of Operator Harper Oil Company	8. Farm or Lease Name Newlin
3. Address of Operator 904 Hightower Building, Okla. City, Okla. 73102	9. Well No. 1
4. Location of Well UNIT LETTER <u>K</u> , <u>1980</u> FEET FROM THE <u>West</u> LINE AND <u>1980</u> FEET FROM THE <u>South</u> LINE, SECTION <u>24</u> TOWNSHIP <u>6S</u> RANGE <u>29E</u> NMPM.	10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 4162.5 Gr.	12. County Chaves

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:PERFORM REMEDIAL WORK ☐TEMPORARILY ABANDON ☐PULL OR ALTER CASING ☐OTHER ☐PLUG AND ABANDON ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

COMMENCE DRILLING OPER.

CASING TEST AND CEMENT JOBS ☒OTHER ☐ALTERING CASING ☐PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 10-7-80. Ran in hole with DST #1. Unable to get below bridge at 6350' with test tool. POH.
- DST #2 10-15-80. Tested zone from 8003'-42', 30" IFP 154#-1079#, 60" ISIP 2615#, 60" FFP 1079#-1978#, 195" FSIP 2374#, IHP 4182#, FHP 4182#. Recovered 180' mud, 3848' MCSW.
- Drilled 7 7/8" hole to 8325' 10-17-80. MW 9.7#/gal. Vis 62. Ran open hole logs to 8308'.
- Ran 5 1/2" casing as follows: 31 jts. 5 1/2", 17#, K-55 8rd LT&C (2171.22'); 169 jts. 5 1/2", 15 1/2#, K-55 (6974.69'); 2 jts 5 1/2" 17# K-55 (76.55'), Total 202 jts. 8322.46'. Cemented 1' off of bottom. Float collar @ 8287.06'.
- Cemented with 550 sacks 50-50 pozmix with 2% gel, 8#/sack salt, 3/10 of 1% CFR-2. Calc. displacement 197.5 bbls. Ran temperature survey, top of cement @ 6370'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED

TITLE

DATE

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: