

AMOCO PRODUCTION COMPANY

STATE "JA" NO. 1

BOTTOM HOLE PRESSURE BUILD-UP TEST AND
4-POINT BACK PRESSURE TEST.

TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:

JOHN WEST ENGINEERING COMPANY

TEST DATE: JUNE 16 to 18, 1983
TEST DEPTH: 8460 Feet
ELEMENT NO: 23882 (0-6475 psi)
OPERATOR: T.B.

<u>DATE</u>	<u>TIME</u>	<u>CUM HRS./MIN.</u>	<u>PSIG @ 8460 FEET</u>
6-16-83	10:30 A.M.		2129 gauge reached 8460 feet flowing.
	11:30 A.M.	00 Hrs. 00 Min.	1881 Shut-In, Begin Build-Up
	11:45 A.M.	00 15	2264
	12:00 Noon	00 30	2434
	12:15 P.M.	00 45	2543
	12:30 P.M.	01 00	2595
	1:00 P.M.	01 30	2675
	1:30 P.M.	02 00	2714
	2:30 P.M.	03 00	2785
	3:30 P.M.	04 00	2823
	4:30 P.M.	05 00	2855
	5:30 P.M.	06 00	2878
	6:30 P.M.	07 00	2894
	7:30 P.M.	08 00	2913
	8:30 P.M.	09 00	2929
	9:30 P.M.	10 00	2945
6-16-83	11:30 P.M.	12 00	2965
6-17-83	1:30 A.M.	14 00	2984
	3:30 A.M.	16 00	3000
	7:30 A.M.	20 00	3026
	12:30 P.M.	25 00	3048
6-17-83	5:30 P.M.	30 00	3068
6-17-83	10:30 P.M.	35 00	3084
6-18-83	3:30 A.M.	40 00	3090
6-18-83	8:30 A.M.	45 00	3103
6-18-83	10:30 A.M.		3064
	11:00 A.M.	00 Hrs. 00 Min.	3064 Begin 4-Point
	11:15 A.M.	00 15	3058
	11:30 A.M.	00 30	3045
	11:45 A.M.	00 45	3039
	12:00 Noon	01 00	3039 End Rate I
	12:15 P.M.	01 15	3010
	12:30 P.M.	01 30	2997
	12:45 P.M.	01 45	2994
	1:00 P.M.	02 00	2987 End Rate II
	1:15 P.M.	02 15	2929
	1:30 P.M.	02 30	2907
	1:45 P.M.	02 45	2894
	2:00 P.M.	03 00	2884 End Rate III
	2:15 P.M.	03 15	2788
	2:30 P.M.	03 30	2717
	2:45 P.M.	03 45	2698
6-18-83	3:00 P.M.	04 00	2688 End Rate IV