

RECEIVED

McCLELLAN OIL CORPORATION JACK L NO. 2 ✓

DEC 29 1980

860' FSL & 560' FWL, Section 14-T6S-R27E
Chaves County, New Mexico
Fahrlender, Christy, Sanders Fee
Elevation: 4106' G. L.

O. C. D.
ARTESIA, OFFICE

- 11/28/80: Completed location. Moving in rig to drill and set surface casing.
- 11/29/80: Drilled to 40' and ran 40' of 13-3/8" casing. Cemented with 6 yards ready-mix cement.
- 11/30/80: Waiting on cement.
- 12/01/80: Waiting on cement.
- 12/02/80: Moving off small rig.
- 12/03/80: Waiting on large drilling rig. (Fred Pool Drilling Company).
- 12/04/80: Waiting on rotary drilling rig.
- 12/05/80: Waiting on rotary drilling rig.
- 12/06/80: Will start moving in rotary drilling rig 12/08/80.
- 12/10/80: Moving in rotary drilling rig.
- 12/11/80: Moving in rotary rig and rigging up.
- 12/13/80: Shut down for week-end.
- 12/14/80: Shut down for week-end.
- 12/15/80: Rigging up.
- 12/16/80: Laying water line and rigging up rotary rig.
- 12/18/80: Drilling rig rigged up. Repairing drilling crown.
- 12/19/80: Prep to drill with rotary drilling rig.
- 12/20/80: Commenced drilling with rotary rig.
- 12/21/80: Drilling at 480'.
- 12/22/80: Drilling at 1074'.
- 12/23/80: Drilling at 1450' in anhydrite and dolomite. Prep to set 9-5/8" casing.
- 12/24/80: TD 1454'. Ran 1454' of 9-5/8" 36 lb. J-55 casing. Cemented with 625 sx Class "C" 2% CaCl. Cement did not circulate. Ran temperature survey. Top of cement 475'. Will attempt to cement with 1" pipe from surface.
- 12/25/80: Shut down for Christmas. MERRY CHRISTMAS.
- 12/26/80: Drilled out cement and plug. Tested for 30 min. with 1000 psi. Held. Drilling at 1500'.
- 12/27/80: Drilled to 1605'. Tripping for plugged bit.