

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088
Santa Fe, New Mexico 87504-2088

JAN 12 1994

WELL API NO.
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. L-3342
7. Lease Name or Unit Agreement Name Barnes State
8. Well No. 1
9. Pool name or Wildcat Chisum Queen
10. Elevation (Show whether DP, RKB, RT, GR, etc.) 3765.8' GR

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:
OIL WELL ☒ GAS WELL ☐ OTHER

2. Name of Operator
Orla Petco, Inc.

3. Address of Operator
P. O. Box 1383, Midland, Texas, 79702

4. Well Location
Unit Letter K : 1980 Feet From The South Line and 1980 Feet From The West Line
Section 34 Township 10-S Range 27-E NMPM Chaves County

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☒
CASING TEST AND CEMENT JOB ☐
OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

5/18/93	(exact date unknown) Dry hole marker down, slight bubbling. (Marker pushed over by bull)
5/19/93	Install swage with needle valve and gauge to monitor pressure buildup.
5/20-8/28/93	NMOCD inspected well various times, slight pressure buildup (5-10#).
8/28/93	Rig up on location (Cable tools).
8/31-9/1/93	Drilling surface plug. 0'-70'
9/4-13/93	Drilling second plug. 200'-560' (360' thick)
9/14/93	Fill casing with water and monitor for pressure buildup.
11/23/93	No pressure. Well was shut in for 70 days. Clean out to TD. (690')
11/29/93	Prep to P&A - tubing @ 688', pump 78 sx cement, circulating 5 sx to pit.
11/30/93	Install dry hole marker with test valve.
12/1/93	Backfill pit, clean location. Final Report.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Joseph Roybal TITLE Vice President DATE 12/13/93
TYPE OR PRINT NAME Joseph Roybal 915-684-4762 TELEPHONE NO.

(This space for State Use)

APPROVED BY [Signature] TITLE Field Rep DATE 2/1/94
CONDITIONS OF APPROVAL, IF ANY: