

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

RECEIVED
CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501
JUL 28 1981

Form C-103
Revised 10-1-78

O. C. D.
ARTESIA, OFFICE

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator Sanders Petroleum Corporation		8. Farm or Lease Name Isler
3. Address of Operator 11000-D Spain Road, NE, Albuquerque, NM 87111		9. Well No. 1
4. Location of Well UNIT LETTER <u>D</u> <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE, SECTION <u>15</u> TOWNSHIP <u>7-S</u> RANGE <u>26-E</u> NMPM.		10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 3713 G.L.		12. County Chaves

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <u>Run Casing & Cement</u> <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Set 8-5/8" 28# S-80 L.S. casing at 1414'. Cemented with 500 sx. 65/35 Poz. 4% gel, 8# Kolite, 1/4# Celloflake, 5# Salt, 3% CaCl; followed with 200 sx. Class "C" 2% CaCl. Circulated out 150 sx. cement. Job complete 10:45 p.m. 7-28-81. Tested casing and BOP to 1200 psi before drilling out.

8. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

18. Charles W. Sanders TITLE President DATE 7-29-81
Charles W. Sanders

BY _____ TITLE _____ DATE _____