

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	<input checked="" type="checkbox"/>
LAND OFFICE	<input checked="" type="checkbox"/>
OPERATOR	<input checked="" type="checkbox"/>

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

RECEIVED

FEB 01 1983

O. C. D.

ARTESIA OFFICE

Form C-103
Revised 10-1-78

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☐

GAS WELL ☒

OTHER-

Name of Operator

Yates Petroleum Corporation

Address of Operator

207 South 4th St., Artesia, NM 88210

Location of Well

UNIT LETTER P 660 FEET FROM THE South LINE AND 660 FEET FROM
THE East LINE, SECTION 36 TOWNSHIP 4S RANGE 24E NNPM.

15. Elevation (Show whether DF, RT, GR, etc.)

3904.7' GR

5a. Indicate Type of Lease

State ☒

Fed ☐

5. State Oil & Gas Lease No.

LG-250

7. Unit Agreement Name

8. Farm or Lease Name

Margaret RQ State

9. Well No.

3

10. Field and Pool, or Without

Und. Pecos Slope Abo

12. County

Chaves

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

REMEDIAL WORK ☐

ALTERING CASING ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

COMMENCE DRILLING OPNS. ☒

PLUG AND ABANDONMENT ☐

PULL OR ALTER CASING ☐

OTHER ☐

CASING TEST AND CEMENT JOBS ☒

OTHER ☐

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded a 12-1/4" hole 3:00 PM 1-28-83. Set 40' of 20" conductor pipe. Ran 21 jts of 8-5/8" 24# J-55 ST&C casing set at 917'. 1-Type "M" notched guide shoe set at 917'. Insert float set at 873'. Cemented w/350 sacks Halliburton Lite and 1/4#/sack flocele. Tailed in w/250 sacks Class "C" 2% CaCl₂. Compressive strength of cement - 1250 psi in 12 hrs. PD 12:15 AM 1-30-83. Bumped plug to 750 psi, released pressure and float held okay. Cement circulated 25 sacks. WOC. Drilled out 6:15 PM 1-30-83. WOC 18 hrs. Nipped up and tested to 1000 psi for 30 minutes, okay. Reduced hole to 7-7/8". Drilled plug and resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

CHD Leslie A. Clements

TITLE Production Supervisor

DATE 1-31-83

Original Signed By

Leslie A. Clements

APPROVED BY

TITLE Supervisor District II

DATE FEB 02 1983

CONDITIONS OF APPROVAL, IF ANY: