

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Mesa Pet. Co.</u>		Lease <u>Haley Com</u>		Well # <u>2</u>	
Location of Well	Unit <u>P</u>	Section <u>1</u>	Township <u>7</u>	Range <u>22</u>	County <u>Chaves</u>
Drilling Contractor	<u>Dual</u>		Type of Equipment <u>Rotary</u>		
* WITNESS					
APPROVED CASING PROGRAM					
Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
* <u>12 1/4"</u>	<u>8 5/8"</u>	<u>24#</u>	<u>NEW</u>	<u>1400'</u>	<u>CIRC</u>
<u>7 7/8"</u>	<u>4 1/2"</u>	<u>10.5#</u>	<u>"</u>	<u>3250</u>	<u>350</u>
Casing Data:					
Surface _____ joints of _____ inch _____ # Grade _____					
(Approved) (Rejected) _____					
Inspected by _____ date _____					
Cementing Program					
Size of hole <u>12 1/4"</u> Size of Casing <u>8 5/8"</u> Sacks cement required <u>850</u> *					
Type of Shoe used <u>guide</u> Float collar used <u>insert</u> Btm 3 jts welded <u>Yes</u>					
TD of hole <u>1200</u> Set <u>1207</u> Feet of <u>8 5/8</u> Inch <u>24</u> # Grade <u>J-55</u>					
(New) used csg. @ <u>1200</u> with <u>200</u> sacks neat cement around shoe c.l.c. <u>2%</u> CaCl ₂					
+ <u>450</u> sack <u>c.l.c. + 10% Gypsum</u> additives <u>+ 4% CaCl₂ + 1/4" Cellogal</u>					
Plug down @ <u>4:00</u> (AM) (PM) Date <u>4/3/83</u>					
Cement circulated <u>NO</u> No. of Sacks _____					
Cemented by <u>BJ-HUGHES</u> Witnessed by <u>Randy Brooks</u>					
Temp. Survey ran @ <u>1000</u> (AM) (PM) Date <u>4/3/83</u> top cement @ <u>410'</u>					
Casing test @ _____ (AM) (PM) Date _____					
Method Used _____ Witnessed by _____					
Checked for shut off @ _____ (AM) (PM) Date _____					
Method used _____ Witnessed by _____					
Remarks: * <u>TAGGED AT 410' PUMPED 100 SXS. C.L.C. 4% CaCl₂ NO FLUID LEVEL ON 1/2"</u>					
<u>WDC 2 HRS. TAGGED AT 390' PUMPED 200 SXS. C.L.C. 4% CaCl₂</u>					
<u>AGAIN NO FLUID LEVEL ON 1". RE-DI-MIXED TO SUR. W/ 17 YDS.</u>					
TOTAL CMT <u>650 + 300 + 343 = 1293 SXS.</u>					