Artesia, NM 88210

Form Approved. Budget Bureau No. 42-R1424

Form 9-331 Dec. 1973

5. LEASE NM 18031  6. IF INDIAN, ALLOTTEE OR TRIBE NAME
7. UNIT AGREEMENT NAME RECEIVED
8. FARM OR LEASE NAME Nuckabay TJ Federal MAR 23 198
9. WELL NO. 4 O. C. D.
10. FIELD OR WILDCAT NAME Und. Pecos Slope Abo
11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA  Unit E, Sec. 20-T8S-R26E  12. COUNTY OR PARISH 13. STATE  Chaves NM  14. API NO.
15. ELEVATIONS (SHOW DF, KDB, AND WD) 3715' GR
(NOTE: Report results of multiple completion of one change on Form 9-330.) 1383

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Spudded 14-3/4" hole 5:00 PM 3-1-83. Set 50' of 20" conductor pipe. Ran 24 joints of 10-3/4" 40.5# J-55 ST&C casing set at 925'. 1-Texas Pattern notched guide shoe set 925'. Insert float set 885'. Cemented w/400 sacks Halliburton Lite, 1/4#/ sack flocele, 2% CaCl2. Tailed in w/300 sacks Class "C" 2% CaCl2. Compressive strength of cement - 1250 psi in 12 hours. PD 9:45 AM 3-3-83. Bumped plug to 1000 psi, released pressure and float held okay. Cement circulated 50 sacks to pit. WOC. Drilled out 3:45 AM 3-4-83. WOC 18 hours. Nippled up and tested to 1000 psi, for 30 minutes, OK. Reduced hole to 7-7/8". Drilled plug and resumed drilling.

Subsurface Safety Valve: Manu. and Type	Set @ Ft.
18. Thereby certify that the foregoing is true and correct Production Signed Control Supervisor	
SIGNED ( Careles & Callett TITLE Supervisor	DATE 3-4-83
ACCEPTED FOR RECORD is space for Federal or State office to	rse)
APPROVED BY (ORIG. SGD.) DAVID R. GLASS CONDITIONS OF APPROMAR 27 1983	DATE

MINERALS MANAGEMENT SERVICE ROSWELL, NEW MEXICO