00070

5. LEASE

Drawer DD

Form Approved. Budget Bureau No. 42-R1424

Artesia, III

UNITED STATES DEPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY

VACINITS	NOTICES	AND	REPORTS	ON	WELLS


(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir, Use Form 9-331-C for such proposals.)

- gas well other
- 2. NAME OF OPERATOR Yates Petroleum Corporation
- 3. ADDRESS OF OPERATOR 207 South 4th St., Artesia, NM 88210
- 4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 AT SURFACE: 1650 FSL & 660 FEL, Sec.34-5S-24E AT TOP PROD. INTERVAL: AT TOTAL DEPTH:
- 16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO: TEST WATER SHUT-OFF FRACTURE TREAT SHOOT OR ACIDIZE REPAIR WELL PULL OR ALTER CASING MULTIPLE COMPLETE CHANGE ZONES ABANDON* (other)

SUBSEQUENT REPORT OF:

NM 14983 6. IF INDIAN, ALLOTTEE OR TRIBE NAME 7. UNIT AGREEMEN NAME 8. FARM OR LEASE MAME TOPR 2 F 1983 Monaghan QY Pederal 9. WELL NO. **O.** C. D. **ARTESIA**, OFFICE 10. FIELD OR WILDCAT NAME Pecos Slope Abo 11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Unit I, Sec. 34-T5S-R24E 12. COUNTY OR PARISH 13. STATE Chaves 14. API NO. 15. ELEVATIONS (SHOW DF, KDB; AND WD) 3993.3' GR



APR 20 1983

......

OHL & GGS

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent denter and give pestinance ates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface, locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spudded 14-3/4" hole 2:45 PM 4-15-83. Set 40' of 20" conductor pipe. Ran 22 joints of 10-3/4" 40.5# J-55 casing set 875'. 1-Texas Pattern notched guide shoe set 875'. Insert float set 834'. Cemented w/400 sacks BJ Lite, 3% CaCl2. Tailed in w/300 sacks Class "C" 2% CaCl2. Compressive strength of cement - 1250 psi in 12 hours. PD 3:30 AM 4-17-83. Bumped plug to 800 psi, released pressure and float held okay. Cement circulated 50 sacks. WOC. Drilled out 9:30 PM 4-17-83. WOC 18 hours. Nippled up and tested to 1000 psi for 30 minutes, okay. Reduced hole to 7-7/8". Drilled plug and resumed drilling.

Subsurface Safety Valve: Manu. and Type	Set @	Ft.
18. I hereby certify that the foregoing is true and correct		
Production Supervisor SIGNSOLI RELIGIO TITLE DATE ACCEPTED FOR RECORDIS space for Federal or State office use)	4-19-83	
ACCEPTED FOR RECORDS space for Federal or State office use)		
APPROVED BY (ORIG. SGD.) DAVID R. GLASS DATE CONDITIONS OF APPROVAID R 425 1983		

ROSWELL, NEW MEXICO