

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

MAY 27 1983

O. C. D.

ARTESIA, OFFICE

Form C-103
Revised 10-1-79

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	<input checked="" type="checkbox"/>
LAND OFFICE	<input checked="" type="checkbox"/>
OPERATOR	<input checked="" type="checkbox"/>

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - " (FORM C-101) FOR SUCH PROPOSALS.)

OIL ☐
WELL

GAS ☒
WELL

OTHER-

Name of Operator

Yates Petroleum Corporation ✓

Address of Operator

207 South 4th St., Artesia, NM 88210

Location of Well

UNIT LETTER P 660 FEET FROM THE South LINE AND 660 FEET FROM

THE Eas- LINE, SECTION 22 TOWNSHIP 6S RANGE 25E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)

3787.6' GR

5a. Indicate Type of Lease

State ☐

Fed ☒

5. State Oil & Gas Lease No.

7. Unit Agreement Name

8. Farm or Lease Name

Sacra SA Com

9. Well No.

7-2

10. Field and Pool, or Wildcat
Pecos Slope Abo

12. County

Chaves

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

TEMPORARILY ABANDON ☐

DRILL OR ALTER CASING ☐

OTHER ☐

PLUG AND ABANDON ☐

CHANGE PLANS ☐

OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

COMMENCE DRILLING OPNS. ☐

CASING TEST AND CEMENT JOBS ☐

OTHER Intermediate casing ☒

ALTERING CASING ☐

PLUG AND ABANDONMENT ☐

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Ran 38 joints of 8-5/8" 24# J-55 casing set 1497'. 1-Texas Pattern guide shoe set 1497'. Insert float set 1457'. Cemented w/100 sacks Thixolite, 10#/sack gilsonite, 1/2#/sack celloseal, 1/4#/sack Permacheck, 400 sacks Pacesetter Lite, 1/2#/sack celloseal, 3% CaCl2. Tailed in w/300 sacks Class "C" 2% CaCl2. Compressive strength of cement - 1250 psi in 12 hours. PD 2:45 PM 5-24-83. Bumped plug to 1000 psi, released pressure and float held okay. Cement circulated 50 sacks to pit. WOC. Drilled out 8:45 PM 5-25-83. WOC 18 hours. Nippled up and tested to 1000 psi for 30 minutes. OK. Reduced hole to 6-1/4". Drilled plug and resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Leslie A. Clements

TITLE Production Supervisor

DATE 5-26-83

Original Signed By

Leslie A. Clements

TITLE Supervisor District II

DATE MAY 31 1983

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY: