

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	<input checked="" type="checkbox"/>
LAND OFFICE	<input checked="" type="checkbox"/>
OPERATOR	<input checked="" type="checkbox"/>

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

MAY 24 1983

O. C. D.
ARTESIA, OFFICE

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease

State ☒ Fee ☐

5. State Oil & Gas Lease No.

LG 6678

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☐ GAS WELL ☒ OTHER ☐

Name of Operator

Yates Petroleum Corporation

Address of Operator

207 South 4th St., Artesia, NM 88210

Location of Well

UNIT LETTER C 660 FEET FROM THE North LINE AND 1980 FEET FROM

THE West LINE, SECTION 15 TOWNSHIP 7S RANGE 23E NMPM.

7. Unit Agreement Name

8. Farm or Lease Name

Blazer XN State

9. Well No.

1

10. Field and Pool, or Wildcat

Und. Pecos Slope Abo

15. Elevation (Show whether DF, RT, GR, etc.)

3932.9' GR

12. County

Chaves

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

REMEDIAL WORK ☐

ALTERING CASING ☐

TEMPORARILY ABANDON ☐

COMMENCE DRILLING OPNS. ☒

PLUG AND ABANDONMENT ☐

PULL OR ALTER CASING ☐

CHANGE PLANS ☐

CASING TEST AND CEMENT JOBS ☒

OTHER ☐

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 14-3/4" hole 2:30 PM 5-19-83. Set 40' of 20" conductor pipe. Ran 28 joints of 10-3/4" 40.5# J-55 casing set 1123'. 1-Texas Pattern notched guide shoe set 1123'. Insert float set 1083'. Cemented w/100 sacks Thixolite, 10# gilsonite, 1/2# Permacheck. Tailed in w/ 300 sacks Class "C" 2% CaCl2. Compressive strength of cement 1250 psi in 12 hours. PD 10:00 AM 5-21-83. Bumped plug to 1000 psi, released pressure and float held okay. Cement did not circulate. WOC 6 hours. Ran Temperature Survey and found top of cement 350'. Ran 1". Spotted 100 sacks Class "C" 4% CaCl2. PD 8:15 PM 5-21-83. Ran 5 yards of Ready Mix to surface. WOC. Drilled out 6:00AM 5-22-83. WOC 18 hours. Nipped up and tested to 1000# for 30 minutes, okay. Reduced hole to 7-7/8". Drilled plug and resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Leslie A. Clements

TITLE Production Supervisor

DATE 5-23-83

Original Signed By

Leslie A. Clements

Supervisor District II

APPROVED BY _____

TITLE _____

DATE MAY 27 1983

CONDITIONS OF APPROVAL, IF ANY: