

RECEIVED

Drawer DD  
Artesia, NM 88210Form Approved.  
Budget Bureau No. 42-R1424JUN 29 1983  
UNITED STATES  
DEPARTMENT OF THE INTERIOR  
O. GEOLOGICAL SURVEYARTESIA, OFFICE  
SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil ☐ well gas ☒ well other ☐
2. NAME OF OPERATOR  
McClellan Oil Corporation ✓
3. ADDRESS OF OPERATOR  
P.O. Drawer 730, Roswell, NM 88202
4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)  
AT SURFACE: 1980' FNL & 1980' FWL  
AT TOP PROD. INTERVAL:  
AT TOTAL DEPTH:
16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

## REQUEST FOR APPROVAL TO:

- TEST WATER SHUT-OFF ☐  
FRACTURE TREAT ☐  
SHOOT OR ACIDIZE ☐  
REPAIR WELL ☐  
PULL OR ALTER CASING ☐  
MULTIPLE COMPLETE ☐  
CHANGE ZONES ☐  
ABANDON\* ☐

(other) Casing &amp; Cement

## SUBSEQUENT TO:

- ☐  
☐  
☐  
☐  
☐  
☐  
☐  
☐

RECEIVED

JUN 3 1983

OIL &amp; GAS

ROSWELL, NEW MEXICO

5. LEASE  
NM-36409
6. IF INDIAN, ALLOTTEE OR TRIBE NAME
7. UNIT AGREEMENT NAME
8. FARM OR LEASE NAME  
McClellan Federal MOC Red.
9. WELL NO.  
6
10. FIELD OR WILDCAT NAME  
Pecos Slope Abo
11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA  
Sec. 30-T5S-R25E
12. COUNTY OR PARISH Chaves 13. STATE NM
14. API NO.
15. ELEVATIONS (SHOW DF, KDB, AND WD)  
1980' G.L.

Report results of multiple completion or zone change on Form 9-330.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

5/29/83: Move in WEK Rig #3. Spud at 2:00 P.M. with 12-1/4" bit.

5/30/83: Drill to 1020' with 12-1/4" bit. Ran 1020' of 8-5/8" 24 lb. casing. Cemented with 300 sx Pacesetter Lite, 2% CaCl<sub>2</sub> and 250 sx Class "C" 2% CaCl<sub>2</sub>. Circulated 50 sx.

5/31/83: WOC - 18 hrs. Nipple up BOP's. Test to 1000 psi for 30 min. Drilled out with 7-7/8" bit.

Subsurface Safety Valve: Manu. and Type \_\_\_\_\_ Set @ \_\_\_\_\_ Ft.

18. I hereby certify that the foregoing is true and correct

SIGNED Paul Ragsdale TITLE Operations Manager DATE 6-2-83

(This space for Federal or State office use)

APPROVED BY \_\_\_\_\_  
CONDITIONS OF APPROVAL, IF ANY:

TITLE \_\_\_\_\_ DATE \_\_\_\_\_

ACCEPTED FOR RECORD

\*See Instructions on Form 9-331  
JUN 23 1983

ROSWELL, NEW MEXICO