

CARL A. SCHELLINGER
Campbell Station Unit No. 2
560' FSL & 560' FWL Sec. 34,
T-8-S, R-27-E, N.M.P.M.
Chaves County, New Mexico
(2175' San Andres Test)

7/20/82 Building Location - WOCT
7/21/82 RUCT, Spud 3:30 P.M. Drilling 10' (H & J Drilling Company)
7/22/82 Drilling @ 45'
7/23/82 Drilling @ 80'
7/25/82 Drilling @ 170'
7/27/82 Drilling @ 230'
7/28/82 Drilling @ 270; Water 190-215, Bailed Dry.
7/29/82 Depth @ 270' Cleaning out @ 265'; Loaded hole with gravel to straighten.
7/30/82 Drilling @ 285'; Anhydrite
8/2/82 Drilling @ 300'
8/3/82 Drilling @ 315'
8/4/82 Drilling @ 330'; Grey Sand
8/5/82 TD 345' WOC; Ran 8 5/8" casing to 345 cemented with 200 sx., circulated
8/6/82 Drilling @ 360'
8/7/82 Drilling @ 390'
8/9/82 Drilling @ 465'
8/10/82 Drilling @ 465'; Shut down, rig repair
8/11/82 Drilling @ 470'; Anhydrite
8/12/82 Drilling @ 510'; Anhydrite
8/13/82 Drilling @ 555'
8/14/82 Drilling @ 600'; Salt and Anhydrite
8/16/82 Drilling @ 650'; Anhydrite
8/17/82 Drilling @ 685'; Anhydrite
8/18/82 Drilling @ 710'
8/19/82 Drilling @ 765'
8/20/82 Drilling @ 810'
8/21/82 Drilling @ 850'; Anhydrite and Shale
8/23/82 Drilling @ 885'; Anhydrite and Shale

RECEIVED

JUN 20 1983

O. C. D.
ARTESIA, OFFICE