

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	<input checked="" type="checkbox"/>
LAND OFFICE	<input checked="" type="checkbox"/>
OPERATOR	<input checked="" type="checkbox"/>

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

RECEIVED BY SEP 02 1983 O. C. D. ARTESIA, OFFICE	5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
	5. State Oil & Gas Lease No. LG 6682
7. Unit Agreement Name	
8. Farm or Lease Name Bajillo Draw WQ State	
9. Well No. 5	
10. Field and Pool, or Wildcat Und. West Pecos Slope Abo	
11. Elevation (Show whether DE, RT, GR, etc.) 3898.9' GR	
12. County Chaves	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT USE - APPLICATION FOR PERMIT - (FORM C-101) FOR SUCH PROPOSALS.)

☐ OIL WELL ☒ GAS WELL ☐ OTHER

Name of Operator
Yates Petroleum Corporation

Address of Operator
207 South 4th St., Artesia, NM 88210

Location of Well
 UNIT LETTER E 1980 FEET FROM THE North LINE AND 660 FEET FROM
 THE West LINE, SECTION 27 TOWNSHIP 7S RANGE 23E NMPM.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

2. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 14-3/4" hole 1:00 PM 8-28-83. Set 40' of 20" conductor pipe. Lost returns at 265'. Drilled with no returns. Ran 28 joints 10-3/4" 40.5# J-55 casing set 1100'. 1-Texas Pattern notched guide shoe set 1100'. Insert float set 1060'. Cemented w/100 sacks Thixolite, 1/4#/sack celloseal, 1/4#/sack Permacheck, 400 sacks Pacesetter Lite, 3% CaCl2. Tailed in w/300 sacks Class "C" 2% CaCl2. Compressive strength of cement - 1250 psi in 12 hours. PD 6:15 AM 8-31-83. Bumped plug to 1000 psi, released pressure and float held okay. Cement did not circulate, WOC 6 hours. Ran Temperature Survey and found top of cement at 725'. Ran 1". Tagged cement 535'. Spotted 50 sacks Class "C" 3% CaCl2. PD 2:10 PM 8-31-83. WOC 2 hours. Ran 1". Tagged cement 370'. Spotted 50 sacks Class "C" 3% CaCl2. PD 4:30 PM 8-31-83. WOC 2 hours. Ran 1". Tagged cement 270'. Spotted 50 sacks Class "C" 3% CaCl2. PD 6:30 PM 8-31-83. WOC 2 hours. Ran 1". Tagged cement 240'. Spotted 50 sacks Class "C" 3% CaCl2. PD 9:00 PM 8-31-83. WOC 2 hours. Ready-Mix to surface with 12 yards. Cement circulated. WOC. Drilled out 4:30 AM 9-1-83. WOC 22 hours and 15 minutes. Nippled up and tested to 1000 psi for 30 minutes, okay. Reduced hole to 7-7/8". Drilled plug and resumed drilling.

3. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Leslie A. Clements TITLE Production Supervisor DATE 9-2-83

Original Signed By
Leslie A. Clements
Supervisor District II

APPROVED BY _____ TITLE _____ DATE **SEP 02 1983**

CONDITIONS OF APPROVAL, IF ANY: