

NM OIL COND. 0000
Drill r DD
Artesia, NM 88210

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Form Approved.
Budget Bureau No. 42-R1424

RECEIVED BY

5. LEASE
JAN 12 1984 NM 51830

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

O. C. D.

ARTESIA, NM 88210
7. OFFICE AGREEMENT NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil ☐ gas ☒ well other

2. NAME OF OPERATOR

Yates Petroleum Corporation

3. ADDRESS OF OPERATOR

207 South 4th St., Artesia, NM 88210

4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.) 2180 FSL & 1980 FEL, Sec. 1-7S-25E

AT SURFACE:

AT TOP PROD. INTERVAL:

AT TOTAL DEPTH:

8. FARM OR LEASE NAME

Ruth XK Federal

9. WELL NO.

1

10. FIELD OR WILDCAT NAME

Pecos Slope Abo

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Unit J, Sec. 1-T7S-R25E

12. COUNTY OR PARISH

Chaves

13. STATE

NM

14. API NO.

15. ELEVATIONS (SHOW DF, KDB, AND WD)
3679' GR

REQUEST FOR APPROVAL TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

CHANGE ZONES ☐

ABANDON* ☐

(other) ☐

☒

☐

☐

☐

☐

☐

☐

☐

☐

(NOTE: Report results of multiple completion or zone change on Form 9-330.)

RECEIVED
JAN 9 10 33 AM '84
BUREAU OF LAND MANAGEMENT
ROSWELL DISTRICT

RECEIVED

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spudded 14-3/4" hole 4:30 PM 12-31-83. Ran 20 joints of 10-3/4" 40.5# J-55 casing set 841'. 1-Texas Pattern notched guide shoe set 841'. Insert float set 801'. Cemented w/300 sacks Pacesetter Lite 3% CaCl2. Tailed in w/250 sacks Class "C" 2% CaCl2. Compressive strength of cement - 1250 psi in 12 hrs. PD 6:00 AM 1-2-84. Bumped plug to 1000 psi, released pressure and float held okay. Cement circulated 30 sacks. WOC. Drilled out 12:00 AM 1-3-84. WOC 18 hours. NU and tested to 1000 psi for 30 minutes, OK. Reduced hole to 7-7/8". Drilled plug and resumed drilling.

Subsurface Safety Valve: Manu. and Type _____ Set @ _____ Ft.

18. I hereby certify that the foregoing is true and correct

SIGNED John T. Goodlett TITLE Production Supervisor

DATE 1-4-84

(This space for Federal or State office use)

APPROVED BY _____

TITLE _____

DATE _____

CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD

JAN 10 1984