

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

RECEIVED BY
FEB 27 1984
O. C. D.
ARTESIA, OFFICE

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator Maralo, Inc.		8. Farm or Lease Name Pecos "16" State
3. Address of Operator P. O. Box 832, Midland, Texas 79702 0832		9. Well No. 2
4. Location of Well UNIT LETTER <u>K</u> , <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>16</u> TOWNSHIP <u>6-S</u> RANGE <u>26-E</u> NMPM.		10. Field and Pool, or Wildcat Pecos Slope (Abo)
15. Elevation (Show whether DF, RT, GR, etc.) 3619.7 GR		12. County Chaves

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

2-18-84 Ran 23 jts. 9 5/8" 36# K-55 csg. set at 920'. Cemented w/600 sx HL cement w/10# gilsonite + 1/4# flocele + 2% CaCl₂ + 250 sx Class "C" cement w/2% CaCl₂. Plug down 6:00. Cement did not circulate.

2-19-84 WOC 18 hours and ran temperature survey. TOC @ 340'. Ran 1" pipe outside 9 5/8" casing. Tagged @ 300'. Cemented with 100 sacks Class "C" cement. Cement circulated to surface. Circulation of cement witnessed by Mr. Weaver w/O.C.C.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Brenda Coffman TITLE Agent DATE 2-22-84

TITLE

DATE