

Harper Oil Company

Mid Continent Division
904 Hightower Building
Oklahoma City, Oklahoma 73102
(405) 232-3241

Page #12

South Dallas #1 - Cont'd

- 1-08-85 SITP 1620#, 24 hrs., open on 24/64" ch. Water in mist in 40 mins., FTP in 1 hr. 150 psig. SWI.
- 1-09-85 SITP 1600#, 24 hrs. Open on 20/64" ch., had water in 9 mins., FTP in 1 hr. 150 psig, SWI.
- 1-10-85 SITP 1610#, open on 30/64" ch., 3/8" stream of water in 30 mins., flowed 1 1/2 hrs., FTP 150 psig, SWI.
- 1-11-85 SITP 1600#.
- 1-12-85 RU to run 4 pt. test. SITP 1495# DWT. SI for PBU test.
- 1-13-85
thru
1-14-85 SI for PBU test.
- 1-15-85 SI for 4 pt. test. SITP 1495# (DWT), SIBP 1738#, 1" plate. 24/64" ch. 70# surface pressure (DW), 1444# BHP, 252 MCF. 20/64" ch. 50# surface pressure (DW), 1502# BHP, 189 MCF. 16/64" ch. 60# surface pressure (DW), 1543# BHP, 171 MCF. 12/64" ch. 112# surface pressure (DW), 1555# BHP, 154 MCF. Each flowed 1 hr. intervals. Produced 2 BW during test. AOF 385 MCFPD. Flowed total of 7 hrs.
- 1-16-85 SITP 1495 (DWT), SI BHP 1738.

<u>Time</u>	<u>Choke Size</u>	<u>Rate (MCF)</u>	<u>BPH</u>	<u>Surface Pressure</u>
1 hr.	24/64	252	345	70
1 hr.	20/65	189	355	50
1 hr.	16/64	171	396	60
1 hr.	12/64	154	478	112

Produced 2 BW, AOF 263 MCFPD. SI. DROPPED FROM REPORT UNTIL FURTHER ACTIVITY.



MIDCON CORP.