

South Dallas #1 - Cont'd

RETURNED TO DRILLING REPORT.

- 11-14-84 SITP 1800#. Open on 16/64" ch. for 1 1/2 hrs., TP decreased to 100#, made 4 heads of water, water is LW. SIFN.
- 11-15-84 SITP 1800 psig. Opened well on 14/64" ch. Made heads of water in 20 mins., FTP decreased to 225 psig in 2 hrs. Flowed total of 4 1/2 hrs. on 14/64" ch., fine mist of water. SIFN.
- 11-16-84 SITP 1800 psig. Open on 14/64" ch., TP decreased to 400 psig in 1 1/2 hrs. Made head of water, pressure stabilized @ 200 psig. Making heads, flowed 3 hrs. SWI.
- 11-17-84 SITP 1825#. Open on 14/64" ch., FTP in 1 hr. 800 psig, 2 hrs. 400 psi, made heads of water, flowed total 4 1/2 hrs., FTP 225 psig. SWI.
- 11-18-84 SITP 1825#. Open on 14/64" ch. 4 hrs., FTP decr. to 200 psig in 1 1/2 hrs. SDON.
- 11-19-84 SITP 1850 psig. Open on 12/64" ch., FTP in 1 hr. 800 psig, 2 hrs. 500 psig. Left open for 11 hrs. Choke froze. SIFN.
- 11-20-84 SITP 1845 psig. Open on 14/64" ch., heads of water in 27 mins., FTP 500 psig. Increased choke to 24/64". 1 hr. FTP 150 psig.
- 11-21-84 SITP 1800 psig. Open on 14/64" ch., 1 hr. FTP 500 psig. Increased choke to 16/64", 3 hr. FTP 150#, flowed well total 8 1/2 hrs. SIFN.
- 11-22-84 SITP 1720#. Open on 14/64" ch. Made heads in 1/2 hr. Flowed total 8 hrs., FTP 150 psig. SIFN.
- 11-23-84 SITP 1685#. Open on 14/64" ch., flowed total 9.5 hrs., FTP 150 psig.
- 11-24-84 SITP 1600 psig. Open on 14/64" ch., FTP in 30 mins. 710 psig, 1 hr. 320 psig, SI 5", TP 1500 psig. Open on 14/64" ch. Left open 1 hr., no water.
- 11-25-84
&
11-26-84
thru
11-27-84 Unable to get to location due to rain.
- 11-28-84 96 hr. SITP 1850 psig, open well on 14/64" ch. FTP in 1 hr. 400 psig, left open 3 hrs., no water, FTP 150 psig. SIFN.

