

HARPER OIL COMPANY  
 SOUTH DALLAS NO. 1  
 BOTTOM HOLE PRESSURE BUILD-UP TEST  
 AND 4-POINT BACK PRESSURE TEST.  
 TABULATION OF TIMES AND PRESSURES.

TEST CONDUCTED BY:  
 JOHN WEST ENGINEERING COMPANY

TEST DATE: NOVEMBER 6 to 7, 1985  
 TEST DEPTH: 4941 FEET  
 ELEMENT NO: 56392 (0-1500 PSI)  
 OPERATOR: M.T.

<u>DATE</u>	<u>TIME</u>	<u>CUM HRS./MIN.</u>	<u>PSIG @ 4941 FEET</u>
11-06-85	8:15 P.M.	00 Hrs. 00 Min.	718 gauge reached 4941 feet
	8:30 P.M.	00 15	724
	8:45 P.M.	00 30	727
	9:00 P.M.	00 45	731
	9:15 P.M.	01 00	737
	10:15 P.M.	02 00	750
11-06-85	11:15 P.M.	03 00	764
11-07-85	12:15 A.M.	04 00	775
	1:15 A.M.	05 00	785
	2:15 A.M.	06 00	795
	3:15 A.M.	07 00	805
	4:15 A.M.	08 00	812
	5:15 A.M.	09 00	820
	6:15 A.M.	10 00	827
	7:15 A.M.	11 00	834
	8:15 A.M.	12 00	841
	9:15 A.M.	13 00	847
	10:15 A.M.	14 00	854
	11:15 A.M.	15 00	859
	12:15 P.M.	16 00	864
	1:15 P.M.	17 00	870
11-07-85	2:00 P.M.	17 45	874
11-07-85	2:00 P.M.	00 Hrs. 00 Min.	874 Open Choke
	2:15 P.M.	00 15	849
	2:30 P.M.	00 30	838 End Rate I
	2:45 P.M.	00 45	752
	3:00 P.M.	01 00	719 End Rate II
	3:15 P.M.	01 15	614
	3:30 P.M.	01 30	597 End Rate III
	3:45 P.M.	01 45	400
11-07-85	4:00 P.M.	02 00	365 End Rate IV
			Gauge off bottom, end of test