

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.
5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name O'Brien "R"
8. Well No. 1
9. Pool name or Wildcat Red Lake Ridge (San Andres)

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER	
2. Name of Operator N. Dale Nichols	
3. Address of Operator P.O. Box 1972, Midland, Texas 79702	
4. Well Location Unit Letter 0 : 660 Feet From The South Line and 1980 Feet From The East Line Section 21 Township 8S Range 29E NMPM Chaves County	
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3950' GL	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input checked="" type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>
OTHER: <input type="checkbox"/>	OTHER: <input type="checkbox"/>

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 1) Pumped 70 sacks 13.7# Class C cement on top of 4½" bottom plug followed by top plug. Displaced w/produced water to 715' GL following top plug with wire line. Final and max pump pressure 150 PSI. Calculated fill 480'.
- 2) WOC 48 hrs.
- 3) Tested plug to 500 PSI for 20 min. Test OK
- 4) Drilled out with 3 7/8" bit. Hit top plug @ 713'. Drilled plug and good cement to 756'. Hit bottom plug and it came free, chased plug to 788'. Closed valve and tested squeeze with 200 PSI. Test OK.
- 5) Clean Out to PB depth of 3075' GL.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE N. Dale Nichols TITLE Operator DATE 1-25-92
(915)
TYPE OR PRINT NAME N. Dale Nichols TELEPHONE NO. 682-5621

(This space for State Use)

ORIGINAL SIGNED BY
MIKE WILLIAMS

APPROVED BY SUPERVISOR, DISTRICT II TITLE DATE JAN 31 1992