

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	
LAND OFFICE	
OPERATOR	<input checked="" type="checkbox"/>

OIL CONSERVATION DIVISION
RECEIVED BY
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501
DEC 12 1984
O. C. D.
ARTESIA, OFFICE

Form C-103
Revised 10-1-73

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
2. Name of Operator Petrus Operating Company, Inc. ✓		5. State Oil & Gas Lease No.
3. Address of Operator 12201 Merit Drive, Suite 900 Dallas, Texas 75251		7. Unit Agreement Name
4. Location of Well UNIT LETTER <u>D</u> <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE, SECTION <u>11</u> TOWNSHIP <u>8 S</u> RANGE <u>29 E</u> NMPM.		8. Farm or Lease Name O'Brien
15. Elevation (Show whether DF, RT, GR, etc.) 4045' G.L.		9. Well No. 1
		10. Field and Pool, or Wildcat WILDCAT - SA
		12. County Chaves

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☒
CASING TEST AND CEMENT JOB ☒
OTHER ☐
ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spud well at 10:00 p.m. 11-27-84. Drilled 12-1/4" hole to 560'. Set 560' of 8-5/8" 24#, K-55, STC casing. Cemented by pump and plug method. Pumped 350 sacks of Class C plus 2% CaCl. Got 60 sacks cement returns. Waited on cement 27 hours before initiating tests. Tested casing to 1000 psi for 30 minutes. No pressure loss noted.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED C. L. Hardy TITLE Drilling & Production Mgr. DATE 12-06-84
Original Signed by Leslie A. Clements
APPROVED BY Supervisor TITLE Supervisor DATE JAN 29 1985
CONDITIONS OF APPROVAL, IF ANY: