


McCLELLAN OIL CORPORATION  
SMITH FEE NO.1  
660' FNL & 1200' FWL  
Proposed TD: 5400'  
Sec. 27-T6S-R27E  
Chaves County, New Mexico  
Elevation: 4118' G.L.



- 9/28/84: Move in WEK Rig #3. Spud w/ 12-1/4" bit.
- 9/29/84: Drilling at 675' w/ native mud.
- 9/30/84: Drilled to 1400'. Prep to run 8-5/8" casing.
- 10/01/84: Ran 33 joints - 1400' of 8-5/8" 24 lb/ft new casing. Cemented w/ 450 sx Pacesetter Lite w/ 1/4 lb/sx Floseal and 2% CaCl<sub>2</sub> and 250 sx Class C w/ 2% CaCl<sub>2</sub>. Circulated 125 sx cement. Plug down at 11:00 a.m. 9-30-84. WOC for 18 hrs. Nipple up BOP's. Re-sume drilling w/ 7-7/8" bit. Present Operation - 1725'.
- 10/02/84: Drilling at 2790'. Drilling 30' to 35'/hr.