

ACIETE NEGRA #4

- 1st Plug Attempt: Oct. 18, 1994. Only 13 of 25 sacks cement were displaced. Remaining 12 sacks set up in tubing from 6506' - 6378' (128' plug). Pulled tubing out replaced bad joints and went back to bottom. Tagged.
- 1st Plug Completion. Oct. 25, 1994. Ran 25 sacks cement from 6378' - 6131' (247' plug) Total plug on bottom with 38 sacks (375') Filled with 440 gallons gel from 6131' - 5690'.
- 2nd Plug Completion Oct. 25, 1994. 25 sacks cement ran from 5690' - 5443', 247' plug Filled with 1029 gallons gel from 5443' - 4414'.
- 3rd Plug Completion Dec. 19, 1994. Cemented with 14 1/2 sacks from 4414' - 4271', (143' plug). Filled with 1571 gallons gel from 4271' - 2700'.
- 4th Plug Completion Dec. 19, 1994. Used 35 sacks cement from 2700' - 2543', (157' plug). Filled with 2132 gallons gel from 2543' - 1700'.
- 5th Plug Completion Dec. 21, 1994. Cemented with 45 sacks from 1700' - 1534', tagged , (166' plug). Filled with 3830 gallons gel from 1534'-100'.
- 6th Plug Completion Dec. 23, 1994. Used 30 sacks cement (100' plug). Set dry hole marker.

Plugging operations were witnessed by BLM agent.

