

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	
LAND OFFICE	
OPERATOR	<input checked="" type="checkbox"/>

OIL CONSERVATION DIVISION

RECEIVED BY
SANTA FE, NEW MEXICO 87501

JUN 19 1985

O. C. D.

ARTESIA, OFFICE

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease

State ☐ Fee ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator N Dale Nichols ✓	8. Farm or Lease Name Alma Shields
3. Address of Operator P.O. Box 1972 Midland, Texas 79702	9. Well No. 6
4. Location of Well UNIT LETTER N 990 FEET FROM THE South LINE AND 2310 FEET FROM THE West LINE, SECTION 33 TOWNSHIP 7S RANGE 27E NMPM.	10. Field and Pool, or Wildcat Acme (San Andres)
15. Elevation (Show whether DF, RT, GR, etc.) 4000' Gr.	12. County Chaves

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 1) Spudded 1:00Pm 5-14-85 with 9 7/8" bit.
- 2) Drilled to depth at 295'.
- 3) Ran 9 jts (293') of 7" 20# Casing set at 295'.
- 4) Cemented with 80 sacks Class C + 2% CaCl. Circulated estimated 15 sacks.
Plug Down 8:00 AM 5-16-85
- 5) W.O.C. 18 Hrs.
- 6) Tested casing & cement with 375PSI for 30 Min.. Test OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED N Dale Nichols TITLE Operator DATE 6-14-85

APPROVED BY Original Signed By
Los A. Clemente TITLE Supervisor DATE JUN 24 1985

CONDITIONS OF APPROVAL, IF ANY: