

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.O.S.	
LAND OFFICE	
OPERATOR	<input checked="" type="checkbox"/>

OIL CONSERVATION DIVISION

RECEIVED BY Box 2088
SANTA FE, NEW MEXICO 87501

JUN 19 1985

O. C. D.

ARTESIA, OFFICE

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name	
2. Name of Operator N. Dale Nichols		8. Farm or Lease Name Alma Shields	
3. Address of Operator P.O. Box 1972 Midland, Texas 79702		9. Well No. 6	
4. Location of Well UNIT LETTER N 990 FEET FROM THE South LINE AND 2310 FEET FROM THE West LINE, SECTION 33 TOWNSHIP 7S RANGE 27E NMPM.		10. Field and Pool, or Wildcat Acme (San Andres)	
15. Elevation (Show whether DF, RT, GR, etc.) 4000' Gr.		12. County Chaves	

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOBS ☒
ALTERING CASING ☐
PLUG AND ABANDONMENT ☐
OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

- 1) Ran 6 1/4" Bit. Drilled to Td 2092.
- 2) Circulated 1 1/2 Hrs to clean hole
- 3) Pulled out of hole with drill pipe & drill collars
- 4) Ran logs, Gearhart Compensated Density, Compensated Newtron with Gamma Ray Dual Laterolog with M.S.F.
- 5) Ran 51 Joints (2092') 4 1/2" 11.6# casing sat at 2092 and cemented with 100 sacks class C. Plug down 11:00 AM 6-1-85. Calculated fillup 862'. Estimated top cement 1230'.
- 6) Waiting on Completion Unit.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED N. Dale Nichols TITLE Operator DATE 6-14-85

Original Signed By
Les A. Clements

APPROVED BY Supervisor District 11 TITLE DATE JUN 24 1985

CONDITIONS OF APPROVAL, IF ANY: