

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	
LAND OFFICE	
OPERATOR	<input checked="" type="checkbox"/>

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

RECEIVED BY
JUN 26 1985
O. C. D.
ARTESIA, OFFICE

Form C-103
Revised 10-1-78

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator Tenneco Oil Company	8. Farm or Lease Name Plains SL 19
3. Address of Operator 7990 IH 10 West, San Antonio, Tx 78230	9. Well No. 1
4. Location of Well UNIT LETTER <u>B</u> <u>380</u> FEET FROM THE <u>north</u> LINE AND <u>2200</u> FEET FROM THE <u>east</u> LINE, SECTION <u>19</u> TOWNSHIP <u>10S</u> RANGE <u>28E</u> N.M.P.M.	10. Field and Pool, or Wildcat Wildcat-Devonian
15. Elevation (Show whether DF, RT, GR, etc.) 3760.4 GR	12. County Chaves

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Ran 170 jts. 5 1/2", 15.5#, K55 STC casing (7153.51'), set casing at 7115'. Cemented with 300 sxs of Litewater 50/50 POZ "C" and 250 sxs of self stress "S". Plugged plug down with 2200 PSI at 4:30 p.m. on 6/18/85. Drilling operations complete, released rig at 12:00 midnight. Total \$150

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED C. D. Waddell TITLE Drilling Engineer DATE 6/21/85

Original Signed By
Les A. Clements

APPROVED BY Supervisor District 11

JUN 27 1985

CONDITIONS OF APPROVAL, IF ANY: