

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE*
(Other instructions
reverse side)

Budget Bureau No. 1004-0135
Expires August 31, 1985

c/sf

Drawer DD

Artesia, NM 88210

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐

RECEIVED BY

AUG -6 1986

O. C. D.

ARTEZIA OFFICE

2. NAME OF OPERATOR

John A. Yates, Jr., Oil Operator

3. ADDRESS OF OPERATOR

105 South 4th St., Artesia, NM 88210

4. LOCATION OF WELL (Report location clearly and in accordance with any State regulations.
See also space 17 below.)
At surface

990 FNL & 660 FWL

5. LEASE DESIGNATION AND SERIAL NO.

NM 27909

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Comanche PQ Federal

9. WELL NO.

3

10. FIELD AND POOL, OR WILDCAT

Undes. San Andres

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Unit D, Sec. 26-T10S-R25E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3769' GR

12. COUNTY OR PARISH

Chaves

13. STATE

NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

Production Casing

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

X

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.) *

TD 1310'. Ran 42 jts 5-1/2" 17# J-55 casing set at 1310'. Float shoe set 1310'.
Insert float set at 1270'. Cemented w/150 sx Class "C" cement. Compressive
strength of cement - 950 psi. PD 11:55 AM 2-21-86. Bumped plug to 1000# for 30
minutes, released pressure, float and casing held okay. WOC 18 hrs.

CORRECTED REPORT TO CORRECT
TOTAL DEPTH.



18. I hereby certify that the foregoing is true and correct.

SIGNATURE

TITLE Production Supervisor

DATE 7/24/86

(Leave space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD
PETER W. CHESTER

DATE

JUL 28 1986

BUREAU OF LAND MANAGEMENT
ROSWELL RESOURCE AREA

*See Instructions on Reverse Side