

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

NM Oil Cont. 1000-1000
Drawer DD
APR 14 1986
APR 17 1986
RECEIVED BY
ARTESIA, OFFICE

957
Expires August 31, 1985

6. LEASE DESIGNATION AND SERIAL NO.
NM-36195

7. IF INDIAN, ALLOTTEE OR TRIBE NAME

8. UNIT AGREEMENT NAME

9. FARM OR LEASE NAME
Remmele Federal

10. WELL NO.
#3

11. FIELD AND POOL, OR WILDCAT
W. Pecos Slope Abo

12. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA
Sec. 25-6S-22E

13. COUNTY OR PARISH 14. STATE
Chaves N.M.

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR
McKay Oil Corporation

3. ADDRESS OF OPERATOR
P. O. Box 2014, Roswell, NM 88201

4. LOCATION OF WELL (Report location clearly and in accordance with
See also space 17 below.)
At surface

990' FEL & 860' FNL

15. PERMIT NO.

16. ELEVATIONS (Show whether DF, ST, GR, CR, C, D, or other)

4127' GL

APR 17 1986

17. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) surface casing

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

18. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

4-5-86 Resumed drilling operations.

4-6-86 TD 910'. Pmpd. 150 sx. LCM pill. RIH w/22 jts. (881') of 8 5/8" 24# J-55 csg. set @ 893'. Cmt. w/150 sx. Class "C" cmt. w/3% CaCl₂, 150 sx. Lite "C" w/4% CaCl₂, plug down @ 11:00 PM 4-6-86, did not circulate cmt. Waited 6 hrs. to run temperature survey, survey indicated top at 700', tagged cmt. w/1" Kobe pipe @ 710'; brought cmt. to 520' in 3 stages.

4-7-86 Finished bringing cmt. to surface in 12 stages using 500 sx. Class "C" cmt. w/5% CaCl₂ w/550 gals flow check, 10 yds. pea gravel, finished 1" job @ 2:15 PM 4-7-86. Pressure tested BOP to 1000 PSI for 30 min., held OK. Commenced drilling a 7 7/8" hole.

19. I hereby certify that the foregoing is true and correct

SIGNED

Sharon R. Hamilton

TITLE Agent

DATE 4-11-86

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD
PETER W. CHESTER
DATE

APR 14 1986

*See Instructions on Reverse Side