

FIELD REPORT FOR CEMENTING OF WELLS

OIL CONSERVATION DIVISION

Operator <u>Upstar Petro Corp.</u>		Lease <u>Eden Valley 45</u>		Well # <u>1</u>	
Location of Well	Unit <u>G</u>	Section <u>6</u>	Township <u>7</u>	Range <u>24</u>	County <u>CHARLES</u>
Drilling Contractor			Type of Equipment		

APPROVED CASING PROGRAM

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>14 3/4"</u>	<u>10 3/4"</u>	<u>40.5</u>		<u>1200'</u>	<u>Circ.</u>
<u>7 7/8"</u>	<u>4 1/2"</u>	<u>9.5</u>		<u>10</u>	<u>350 SR</u>

Casing Data:

Surface _____ joints of _____ inch _____ # Grade _____
 (Approved) (Rejected)

Inspected by _____ date _____

Cementing Program

Size of hole 14 3/4" Size of Casing 10 3/4" Sacks cement required _____

Type of Shoe used guide Float collar used insert Btm 3 jts welded yes

TD of hole 1316' Set 1316' Feet of 10 3/4" Inch 40.5 # Grade 5.55

New-used csg. @ 1316' with 200 sacks neat cement around shoe

+ 175 sax Hall-Lite additives (1/4# gilsonite, 1# floreal, 2% cc)

Plug down @ 5:00 (AM) (PM) Date 6/15/87

Cement circulated No No. of Sacks -0-

Cemented by Halliburton Witnessed by Mike S. Cullerfield

Temp. Survey ran @ 1:00 (AM) (PM) Date 6/16/87 top cement @ 860'

Casing test @ _____ (AM) (PM) Date _____

Method Used _____ Witnessed by _____

Checked for shut off @ _____ (AM) (PM) Date _____

Method used _____ Witnessed by _____

Remarks: _____

Last daily break @ 1129'

Last circ. @ 800'

1. Run 1" + Tugged TOC @ 850' w/100 SX CI. C.
2. Run 1" + Tugged TOC @ 850' w/75 SX CI. C.
3. Run 1" + Tugged TOC @ 810' w/35 SX CI. C.
4. Run 1" + Tugged TOC @ 730' w/75 SX CI. C.
5. Run 1" + Tugged TOC @ 660' w/75 SX CI. C.
6. Run 1" + Tugged TOC @ 550' w/115 SX CI. C.
7. Run 1" + Tugged TOC @ 195' w/75 SX CI. C.
8. Run 1" + Tugged TOC @ 150' w/143 SX CI. C.

pea gravel

o o

o o

o o

o o

Cement circulated to surface.

* While pumping cement slurry @ 550' hole bridged above 1" + 10 3/4" casing was collapsed @ 358'.

Set 10 SX surface plug inside 10 3/4" casing + skidded rig 50' to east.