

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

Drawn DD
Artesia, NM
SUBMIT IN TRIPLICATE
(Other instructions on reverse side)

2151
Form approved.
Budget Bureau No. 1004-1111
Expires August 31, 1985
5. LEASE DESIGNATION AND SERIAL NO.
NM-0559993
6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER	7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR McClellan Oil Corporation	8. FARM OR LEASE NAME MM Federal
3. ADDRESS OF OPERATOR P.O. Drawer 730, Roswell, NM 88202	9. WELL NO. 8
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 1980' FNL & 1650' FEL	10. FIELD AND POOL, OR WILDCAT S. Pecos Slope Abo
14. PERMIT NO.	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 25-T9S-R25E
15. ELEVATIONS (Show whether DF, RT, CR, etc.) 3680' GR	12. COUNTY OR PARISH Chaves
	13. STATE NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
TEST WATER SHUT-OFF ☐	PULL OR ALTER CASING ☐	WATER SHUT-OFF ☐	REPAIRING WELL ☐
FRACTURE TREAT ☐	MULTIPLE COMPLETE ☐	FRACTURE TREATMENT ☐	ALTERING CASING ☐
SHOOT OR ACIDIZE ☐	ABANDON* ☐	SHOOTING OR ACIDIZING ☐	ABANDONMENT* ☐
REPAIR WELL ☐	CHANGE PLANS ☐	(Other) spud, set casing & cement ☒	

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

7/2/87: Spud with WEK Rig #1 - 12 1/4" bit.

7/3/87: Ran 38' of 14" casing. Cemented with Halliburton using 75 sx Premium Plus, 1/4 lb Flocele cement. Circulated 5 sx.

7/5/87: Ran 941' of 8-5/8", 23 lb casing. Cemented using 250 sx Halliburton Lite, 1/4 lb Flocele, 2% CaCl, 200 sx Class C 2% CaCl. Circulated 50 sx. Nipple up BOP's. Tested 1000 psi for 30 minutes. Drill out with 7-7/8" bit.



18. I hereby certify that the foregoing is true and correct

SIGNED Mitch Lee

TITLE Drilling Engineer

DATE 7/8/87

(This space for Federal or State office use)

APPROVED BY _____

TITLE _____

CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD
PETER W. CHESTER
DATE _____

JUL 21 1987

BUREAU OF LAND MANAGEMENT
ROSWELL RESOURCE AREA

*See Instructions on Reverse Side