

UNITED STATES DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT
Artesia, NM 88210

Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

NM 28171

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Spear OA Federal

9. WELL NO.

4

10. FIELD AND POOL, OR WILDCAT

Pecos Slope Abo

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Unit P, Sec. 9-T9S-R26E

14. PERMIT NO.

API #30-005-62575

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3790' GR

12. COUNTY OR PARISH

Chaves

13. STATE

NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETION

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spudded 26" hole at 7:15 AM 12-30-87 with Frank's Rathole. Set 45' of 20" conductor pipe. Notified BLM, Roswell, NM, of spud. Resumed drilling 12-1/4" hole with rotary 12:00 PM 12-31-87. Ran 23 joints 8-5/8" 24# J-55 casing set 978'. Texas Pattern Notched guide shoe set 978'. Insert float set 935'. Cemented w/375 sx Halliburton Lite with 1/4#/sx Flocele + 3% CaCl2 (yield 1.84, weight 12.8). Tailed in w/200 sx Class "C" with 2% CaCl2 (Yield 1.32, weight 14.6). PD 11:45 AM 1-1-88. Bumped plug to 600 psi, released pressure and float held okay. Cement circulated 60 sacks to pit. WOC. Drilled out 5:45 AM 1-21-88. WOC 18 hrs. NU and tested to 1000 psi for 30 minutes, OK. Reduced hole to 7-7/8". Drilled plug and resumed drilling.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Production Supervisor

DATE 1-4-88

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side