

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	☒
FILE	☒
U.S.G.S.	
LAND OFFICE	
OPERATOR	☒

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

MAR 16 '88

O. C. D.
ARTESIA, OFFICEForm C-103
Revised 10-1-79

5a. Indicate Type of Lease State ☒ Fee ☐
5. State Oil & Gas Lease No. LG 4351
7. Unit Agreement Name Eden Valley Unit
8. Farm or Lease Name Eden Valley Unit
9. Well No. 2
10. Field and Pool, or Wildcat Pecos Slope Abo
12. County Chaves

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☐ GAS WELL ☒ OTHER ☐

Name of Operator
Yates Petroleum Corporation

Address of Operator
105 South 4th St., Artesia, NM 88210

Location of Well
UNIT LETTER B 660 FEET FROM THE North LINE AND 1980 FEET FROM
THE East LINE, SECTION 34 TOWNSHIP 7S RANGE 24E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)
3780.6' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☒	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☒	OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 26" hole 12:30 PM 3-6-88 with Frank's Rathole. Set 40' of 20" conductor pipe. Notified John Robinson, NMOCD, Artesia, NM, of spud. Resumed drilling 14-3/4" hole at 10:30 AM 3-8-88. Notified Darrell Moore, NMOCD, Artesia, NM. Reached TD to run casing 9:00 PM 3-12-88. Ran 33 joints 9-5/8" 36# J-55 casing set 1365'. Texas Pattern notched guide shoe set 1365', insert float set 1323'. Cemented w/900 sx Pacesetter Lite w/10#/sx Hiseal + 1/4#/sx Celloseal + 3% CaCl₂ (yield 1.81, weight 12.7). Tailed in w/200 sx Class "C" with 2% CaCl₂ (yield 1.32, weight 14.8). PD 4:00 AM 3-13-88. Bumped plug to 500 psi, released pressure and float held okay. WOC. Drilled out 10:30 PM 3-13-88. WOC 18 hrs and 30 minutes. NU and tested to 1000 psi for 30 minutes, OK. Reduced hole to 7-7/8". Resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Signed Mike Williams TITLE Production Supervisor DATE 3-15-88

Original Signed By
Mike Williams
Oil & Gas Inspector

APPROVED BY _____ DATE MAR 18 1988

CONDITIONS OF APPROVAL, IF ANY: _____