

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT
Artesia, NM 88210

NM 611M CON. T1081
(Other Instructions)
381 on

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different formation.
Use "APPLICATION FOR PERMIT" for such proposals.)

RECEIVED

1. OIL WELL ☐ GAS WELL ☒ OTHER ☐
2. NAME OF OPERATOR Terra Resources, Inc. ✓
3. ADDRESS OF OPERATOR 10 Desta Drive, Suite 500 West Midland, Texas 79701
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface
1110' FSL & 660' FEL

JUN 21 '88

C. C. D.

ARTESIA OFFICE

5. LEASE DESIGNATION AND SERIAL NO.

NM 60763

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Terra Federal 22 Com

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Springer Basin ATCA- (M. R. 204)

11. SEC., T., R., M., OR BLE. AND SURVEY OR AREA

Sec. 22 T14S, R27E

12. COUNTY OR PARISH

Chaves

13. STATE

NM

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3445' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐
FRACTURE TREAT ☐
SHOOT OR ACIDIZE ☐
REPAIR WELL ☐
(Other) ☐
PULL OR ALTER CASING ☐
MULTIPLE COMPLETE ☐
ABANDON* ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐
FRACTURE TREATMENT ☐
SHOOTING OR ACIDIZING ☐
(Other) Cmt int. casing ☒
REPAIRING WELL ☐
ALTERING CASING ☐
ABANDONMENT* ☒

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

6-11-88 Cemented 8-5/8" casing
Depth 1706'
Hole size - 11"
Weight - 24 lb/ft.
Material - 100 sx Thixotropic (RFC), 350 sx Class "C" w/4% Gel, 2% CaCl₂, 1/4#/sx Cellophane, 250 sx Class "C" w/2% CaCl₂, 1/4#/sx Cellophane.
- Petal Basket @ 275'.
- 5 centralizers
- Top cement 530'
- Spot 5 plugs using 1" tbg.
- Circulate cement to surface.

18. I hereby certify that the foregoing is true and correct

SIGNED C. Robert Winkler TITLE OPERATIONS ENGINEER

DATE 6/14/88

(This space for Federal or State office use)

APPROVED BY _____ TITLE _____
CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

