

United States
Artesia, NM 88410
(Formerly 9-331)

DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPPLICATE
(Other instructions on re-
verse side)

Expires August 31, 1985

3. LEASE DESIGNATION AND SERIAL NO.

NM-32324

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME
M & M Federal

9. WELL NO.
#5

10. FIELD AND POOL, OR WILDCAT
W. Pecos Slope Abo

11. SEC., T., R., M., OR BLM. AND
SURVEY OR AREA

Sec. 19-6S-23E

12. COUNTY OR PARISH
Chaves

13. STATE
NM

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different depth.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

McKay Oil Corporation

3. ADDRESS OF OPERATOR

Post Office Box 2014, Roswell, New Mexico 88201 ARTESIA, CHAVEZ

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface

587' FEL & 995' FNL

14. PERMIT NO.

15. ELEVATIONS (Show whether OF, ST, GR, etc.)

4082' GR

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

Surface casing

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting and proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

4-6-88

Ran in hole w/22 jts. 8 5/8" 24# csg. (930) set @ 946'.
Cemented w/50 sxs. Class "C" w/3% CaCl, 150 sxs. 65/35 POZ,
100 sxs. Class "C" w/3% CaCl, plugged down @ 10 p.m. on
4-6-88. Ran Temp. survey, survey indicated TOC @ 650'.
Tagged cement @ 650' w/1" Kobe pipe. Brought cement to
surface in 25 stages using 985 sxs. Class "C" w/8% CaCl,
2100 gals. zone lock, 25 yds peat gravel. Completed 1"
job @ 7:30 a.m. 4-9-88. Pressure tested BOP & 8 5/8"
csg. to 1000 psi for 30 mins. held OK.

RECEIVED

APR 12 7 14 AM '88

BUREAU OF LAND MGT
ROSWELL RESOURCE
AREA

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Production Analyst

DATE

4-11-88

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD
PETER W. CHESTER
DATE

APR 15 1988

BUREAU OF LAND MANAGEMENT
ROSWELL RESOURCE AREA

*See Instructions on Reverse Side