

UNITED STATES DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT
Artesia, NM
SUBMIT 80%
(Other instructions on reverse side)
LOCATE
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

NM-8431

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Penjack Fed.

9. WELL NO.

7

10. FIELD AND POOL, OR WILDCAT

UND. SOUTH
Pecos Slope Abo
11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 7-T10S-R26E

12. COUNTY OR PARISH 13. STATE

Chaves

NM

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

McClellan Oil Corporation

3. ADDRESS OF OPERATOR

P.O. Drawer 730, Roswell, NM 88202

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)
At surface

1980' FSL & 660' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GN, etc.)

3782' G.L.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREAT

MULTIPLE COMPLETE

FRACTURE TREATMENT

ALTERING CASING

SHOOT OR ACIDIZE

ABANDON*

SHOOTING OR ACIDIZING

ABANDONMENT*

REPAIR WELL

CHANGE PLANS

(Other)

Cement & casing

(Other)

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

4/6/88: Moved in United Rig #3. Spudded with 12 1/4" bit.

4/8/88: Drilled to 880'. Ran 880' of 8-5/8", 23 lb/ft casing to T.D. Cemented with 250 sx Howco Lite with 2% CaCl₂ and 200 sx Class C with 2% CaCl₂. Circulated 30 sx. Plug down at 3:00 am 4/9/88.

4/9/88: WOC - 12 hours. N.U. BOP's. Tested casing and BOP's to 1000 psi for 30 minutes. Drilled out with 7-7/8" bit.

RECEIVED
APR 12 7 15 AM '88
BUREAU OF LAND MGMT
ROSWELL RESOURCE AREA

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Operations Manager

DATE 4/9/88

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD
PETER W. CHESTER
DATE

APR 15 1988

BUREAU OF LAND MANAGEMENT
ROSWELL RESOURCE AREA

*See Instructions on Reverse Side

