

DATE June 2 1952

SHEET NO 2

LEASE Chaves-State WJM

WELL NO. 1 FIELD Wildcat

SUMMARY OF CASING, LINER, STRAINER, TUBING AND RODS:

CROWDER TURNER, TUBING AND RODS:							
SIZE	MAKE	TYPE	WEIGHT	NO. OF THREADS	JOINTS	FEET AND INCHES	AMOUNT CEMENT
		SEAMLESS OR L. WELD					
9-5/8" OD	National	Seamless Gr J-55	36#	8 Rnd	76	2453.52'	1045 sacks *Did not circulate
					1 Nipple	8.03'	
					76	2461.55'	
					SEATED AT	2464'	

DETAILED SETTING OF CASING JOINTS

DETAILED SETTING OF CASING, LINER, STRAINER, TUBING AND RODS:

DETAILED 9-5/8" OD CASING SETTING 4-11-52 - NT-5854

2464.00' Bottom of Hole
 .75' 1, 9-5/8" OD Larkin Guide Shoe
 2463.25'
 32.90' 1 Jt 9-5/8" OD 8 Rnd Thd 36# Gr J-55 SS National Casing
 2430.35'
 1.70' 1, 9-5/8" OD Larkin Float Collar
 2428.65'
 2420.62' 75 Jts 9-5/8" OD 8 Rnd Thd 36# Gr J-55 SS National Casing
 8.03'
 8.03' 1, 9-5/8" OD Nipple

ALL ABOVE CASING LEFT IN HOLE

*Cemented with 965 sacks El Toro cement, 865 sacks 8% gel 216# flow seal, 100 sacks Neat cement on bottom - Cement did not circulate - Stopped plug at 2330' - Hole bridged outside 9-5/8" casing 110' from top - Cemented from 110' to bottom of cellar with 80 sacks regular Trinity cement - Job complete 9:45 PM 5-1-52.

RECEIVED

FEB 14 1953

OIL CON. DIV.
DIST 2

FLOW LINE: