

**APPROVED**  
JUL 7 1961  
A. R. BROWN  
ACTING DISTRICT ENGINEER

(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Land Office **SANTA FE**  
Lease No. **N.M. 04614**  
Unit **RECEIVED**  
JUL 12 1961  
ARTESIA, OFFICE

**SUNDRY NOTICES AND REPORTS ON WELLS**

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	<b>X</b>
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

**APRIL 13,** 19**61**

Well No. **1** is located **660** ft. from **N** line and **1980** ft. from **E** line of sec. **27**

**NW 1/4 of NE.**

(1/4 Sec. and Sec. No.)

**14-8**

(Twp.)

**29-3**

(Range)

(Meridian)

**KING CAMP - DEVONIAN**

(Field)

**CHAVES**

(County or Subdivision)

**NEW MEXICO**

(State or Territory)

The elevation of the derrick floor above sea level is **3827** ft.

**DETAILS OF WORK**

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudlogs, new formations, and all other important proposed work)

- 3-25-61: Pulled Rods and bottom hole pump. Pulled 2 1/2" EUE tubing string. Dismantled Pumping unit and hauled all equipment to warehouse.**
- Stickney Bros. Moved in and rigged up Casing Pulling Equipment. Spotted 16 sacks cem. across perforations Cement plug 10,162 to 10,255' 3-31-1961.**
- Shot 5 1/2" OD Casing off at 7278' and layed down 2 jts. Spotted 40 sacks cement at 7296 to 7192' and pulled 20 jts 5 1/2" Casing. 4-4-1961.**
- Pulled Casing up to 6037' and spotted 40 sacks cement plug 6037 to 5932. Pulled casing up to 4058' and spotted 40 sacks cement plug 4076 to 3972. 4-7-1961.**
- Pulled remaining Casing Total 7278 ft 5 1/2" OD Casing pulled. 4-8-1961.**
- Mixed and placed 40 sacks cement plug in top of 13 3/8" OD Surface casing 110' to 0'. Welded plate over 13 3/8" surface casing and cemented in place 4" OD Marker 4 ft above Ground Level. 4-9-1961. WELL PLUGGED AND ABANDONED. FINAL REPORT.**

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **THE FRUIT & AMERICAN OIL PRODUCE COMPANY**

Address **P.O. BOX 474, MIDLAND, TEXAS**

By

**L. GLENN RADER,**  
**DIST. ENGR.**

Title

[illegible]